



STAGE 5 - CONSTRUCTION

- NORTHBOUND LANE (COMPLETE DURING NON PM PEAK HOURS)
 - PLANNING
 - CONCRETE PAVEMENT RENEWAL
 - ASPHALT OVERLAY BOTTOM LIFT
- MEDIAN
 - CURB RENEWAL
 - MEDIAN SLAB RENEWAL
- EAST SIDEWALK RENEWAL

NOTES:

1. MAINTAIN TWO SOUTHBOUND LANES OF TRAFFIC DURING PM PEAK HOURS (3:30 - 5:30) AND MAINTAIN TWO NORTHBOUND LANES OF TRAFFIC DURING AM PEAK HOURS (7:00 - 9:00)
2. MAINTAIN TWO LANES OF TRAFFIC ON YORK AVE & ST MARY AVE AT ALL TIMES
3. COORDINATE WITH HYDRO WORKS

GENERAL NOTES FOR ALL STAGES:

1. CONTRACTOR IS RESPONSIBLE FOR ALL CONSTRUCTION SIGNING AND BARRICADES WITHIN AREA UNDER CONSTRUCTION EXCLUDING AREAS IN NOTE 1.
2. THE CITY OF WINNIPEG IS RESPONSIBLE FOR TRAFFIC CONTROL AND REQUIRED SIGNAGE ON OSBORNE ST. SOUTH OF BROADWAY AND NORTH OF ST. MARY, YORK AVE. WEST AND EAST OF OSBORNE ST. AND ST. MARY AVE., WEST AND EAST OF OSBORNE ST. INCLUDING SWITCHING OF REVERSIBLE LANES SIGNAGE / DELINEATION OF OSBORNE ST. DURING A.M. AND P.M. PEAK HOURS.
3. MAINTAIN PEDESTRIAN ACCESS ON WEST SIDE OSBORNE ST, BROADWAY AVE., ONE SIDE OF YORK AVE AND ST. MARY AVE. AT ALL TIMES.
4. MAINTAIN ACCESS TO BUS STOPS AS REQUIRED BY TRANSIT.



LEGEND

- POLYPOSTS
- LANE CLOSURE
- CONSTRUCTION ZONE
- PEDESTRIAN CORRIDOR
- OFF PEAK CLOSURE

METRIC
WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

LOCATION APPROVED UNDERGROUND STRUCTURES

SUPV. U/G STRUCTURES	DATE COMMITTEE

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

NO.	REVISIONS	DATE	BY
1	RE-ISSUED FOR TENDER	15.06.15	
0	ISSUED FOR TENDER	15.05.29	

Stantec
100 - 1355 Taylor Avenue, Winnipeg MB Canada
www.stantec.com

DESIGNED BY: D.L.	CHECKED BY: W.K.B.
DRAWN BY: G.P.	APPROVED BY: W.K.B.
HOR. SCALE: 1:250	RELEASED FOR CONSTRUCTION: DATE
VERTICAL: 1:10	DATE: 2015.04.14

ENGINEER'S SEAL
PRELIMINARY DRAWING
NOT TO BE USED FOR CONSTRUCTION
CONSULTANT DRAWING NO. CIO

THE CITY OF WINNIPEG
PUBLIC WORKS DEPARTMENT
ENGINEERING DIVISION

BID OPPORTUNITY No. 275-2015

OSBORNE ST REHABILITATION
BROADWAY TO ST MARY AVE
STAGING / TRAFFIC CONTROL

SHEET II OF 16
CAD FILE DRAWING NUMBER 06660c-109-774.dwg
CITY DRAWING NUMBER P-3468-2