



STAGE 1 WEST CELL
1:400

CONSTRUCTION STAGING CRITICAL DATES

STAGE 1 WEST CELL - CONSTRUCTION YEAR 2016

WORK ITEM	START DATE	COMPLETION DATE
1. SITE MOBILIZATION	APRIL 1	APRIL 15
2. CONSTRUCT TEMPORARY ACCESS TO WEST CELL	APRIL 4	APRIL 30
3. REMOVE EXISTING ROOF PAVERS AND INSULATION	APRIL 4	APRIL 30
4. REMOVE EXISTING WALL ENVELOPE	APRIL 4	AUGUST 21
5. CLEAN BEAM ENDS	APRIL 25	MAY 15
6. INSTALL NEW BEARING PLATES AND BEARING PADS	MAY 16	JULY 31
7. REPAIR EXISTING BEAM SPALLS	MAY 16	JULY 31
8. REPAIR DESIGNATED EXISTING HOLLOWCORE ROOF SLABS	JUNE 16	JULY 31
9. REPLACE DESIGNATED EXISTING HOLLOWCORE ROOF SLABS	JULY 18	AUGUST 19
10. INSTALLATION OF NEW ROOF ENVELOPE	AUGUST 22	OCTOBER 31
11. INSTALLATION OF NEW WALL ENVELOPE	AUGUST 22	OCTOBER 31
12. COMPLETION OF MISCELLANEOUS INTERIOR WORKS	JUNE 20	AUGUST 19
13. INTERIOR CLEAN-UP REQUIRED FOR DISINFECTION	OCTOBER 1	OCTOBER 31
14. MISCELLANEOUS EXTERIOR SITING WORK	OCTOBER 1	OCTOBER 31
15. DEMOBILIZATION	OCTOBER 24	OCTOBER 31
16. STAGE 1 COMPLETION DATE	-	OCTOBER 31, 2016
17. DISINFECTION TO BE CARRIED OUT BY CITY OF WINNIPEG PERSONNEL	NOVEMBER 1	NOVEMBER 15

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES

LOCATION APPROVED
UNDERGROUND STRUCTURES
N/A

SUPV. U/G STRUCTURES COMMITTEE _____ DATE _____

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.	CHECKED BY	DRA
CONSTRUCTION COMPLETION DATE:	APPROVED BY	SSR
	DESIGNED BY	FAK
	DRAWN BY	TLK
	SCALE:	
	HORIZONTAL	AS NOTED
	VERTICAL	
1 ISSUED FOR TENDER	2015 11 20	SSR
NO.	REVISIONS	DATE BY DATE

DILLON CONSULTING

RELEASED FOR CONSTRUCTION

CONSULTANT DRAWING NUMBER
14-1411-G-105

SHEET 5 OF 47

CITY DRAWING NUMBER
1-0650R-G0003-001

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT
ENGINEERING DIVISION

WILKES RESERVOIR NORTH CELL REHABILITATION
STAGE 1 WEST CELL
CONSTRUCTION STAGING SCHEDULE
FOR MAJOR ITEMS OF WORK

Winnipeg logo

FILE PATH: P:\20154593\00_Kemp_Wilkes\Working_Dwgs\900_Project_Standards\1-0650R-G0003-001.dwg