



CONSTRUCTION STAGING CRITICAL DATES

STAGE 2 EAST CELL - CONSTRUCTION YEAR 2017

WORK ITEM	START DATE	COMPLETION DATE
1. SITE MOBILIZATION	APRIL 1	APRIL 15
2. CONSTRUCT TEMPORARY ACCESS TO EAST CELL	APRIL 4	APRIL 30
3. REMOVE EXISTING ROOF PAVERS AND INSULATION	APRIL 4	APRIL 30
4. REMOVE EXISTING WALL ENVELOPE	APRIL 4	AUGUST 21
5. CLEAN BEAM ENDS	APRIL 25	MAY 15
6. INSTALL NEW BEARING PLATES AND BEARING PADS	MAY 16	JULY 31
7. REPAIR EXISTING BEAM SPALLS	MAY 16	JULY 31
8. REPAIR DESIGNATED EXISTING HOLLOWCORE ROOF SLABS	JUNE 16	JULY 31
9. REPLACE DESIGNATED EXISTING HOLLOWCORE ROOF SLABS	JULY 18	AUGUST 19
10. INSTALLATION OF NEW ROOF ENVELOPE	AUGUST 22	OCTOBER 31
11. INSTALLATION OF NEW WALL ENVELOPE	AUGUST 22	OCTOBER 31
12. COMPLETION OF MISCELLANEOUS INTERIOR WORKS	JUNE 20	AUGUST 19
13. INTERIOR CLEAN-UP REQUIRED FOR DISINFECTION	OCTOBER 1	OCTOBER 31
14. MISCELLANEOUS EXTERIOR SITEWORK	OCTOBER 1	OCTOBER 31
15. DEMOBILIZATION	OCTOBER 24	OCTOBER 31
16. STAGE 2 COMPLETION DATE	-	OCTOBER 31, 2017
17. SUBSTANTIAL PERFORMANCE DATE	-	OCTOBER 31, 2017
18. DISINFECTION TO BE CARRIED OUT BY CITY OF WINNIPEG PERSONNEL	NOVEMBER 1	NOVEMBER 15
19. TOTAL PERFORMANCE DATE	-	NOVEMBER 15, 2017

METRIC

WHOLE NUMBERS INDICATE MILLIMETRES
DECIMALIZED NUMBERS INDICATE METRES



LOCATION APPROVED
UNDERGROUND STRUCTURES
N/A

SUPV. U/G STRUCTURES COMMITTEE _____ DATE _____

NOTE:
LOCATION OF UNDERGROUND STRUCTURES AS SHOWN ARE BASED ON THE BEST INFORMATION AVAILABLE BUT NO GUARANTEE IS GIVEN THAT ALL EXISTING UTILITIES ARE SHOWN OR THAT THE GIVEN LOCATIONS ARE EXACT. CONFIRMATION OF EXISTENCE AND EXACT LOCATION OF ALL SERVICES MUST BE OBTAINED FROM THE INDIVIDUAL UTILITIES BEFORE PROCEEDING WITH CONSTRUCTION.

B.M. ELEV.	
CONSTRUCTION COMPLETION DATE:	
NO.	REVISIONS
1	ISSUED FOR TENDER
2015 11 20	SSR
DATE	BY
2015 11 20	SSR

CHECKED BY	DRA
APPROVED BY	SSR
DESIGNED BY	FAK
DRAWN BY	TLK
SCALE:	AS NOTED
HORIZONTAL	AS NOTED
VERTICAL	AS NOTED
DATE	2015 11 20



ENGINEER'S SEAL	
RELEASED FOR CONSTRUCTION	
CONSULTANT DRAWING NUMBER	14-1411-G-106

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT
ENGINEERING DIVISION

WILKES RESERVOIR NORTH CELL REHABILITATION
STAGE 2 EAST CELL
CONSTRUCTION STAGING SCHEDULE
FOR MAJOR ITEMS OF WORK

SHEET 6 OF 47 CITY DRAWING NUMBER 1-0650R-G0004-001

PLOT DATE: 2015 11 19

BID OPPORTUNITY: 930-2015
CONTRACT NUMBER:

FILE PATH: P:\20154593\00_Kemp_Wilkes\Working_Dwgs\900_Project_Standards\
FILE NAME: 1-0650R-G0004-001.dwg