



MATCH LINE

MATCH LINE - SEE SHEET ST-14

UPON COMPLETION OF MEDIAN CONSTRUCTION - MILL AND OVERLAY TO BE COMPLETED ON LAGIMODIERE, ONE LANE AT A TIME ENSURING ONE LANE IN EACH DIRECTION IS OPEN AT ALL TIMES.
AFTER MILLING HAS TAKEN PLACE, JOINT REPAIRS WILL BE ACCESSED BY THE CONTRACT ADMINISTRATOR BEFORE PAVING TAKES PLACE.
DURING ASPHALT PAVING LEFT TURNS MAY BE RESTRICTED.

LANDSCAPING TO BE COMPLETED DURING THIS STAGE

LANDSCAPING TO BE COMPLETED DURING THIS STAGE

PHASE 7
SCALE: 1:1000
0 25 50m

NOTES

1. MAINTAIN A MINIMUM OF ONE LANE OF TRAFFIC EACH DIRECTION AND PEDESTRIAN ACCESS AT ALL TIMES DURING CONSTRUCTION.
2. INTERSECTING STREETS AND PRIVATE APPROACH ACCESS SHALL BE MAINTAINED AT ALL TIMES.
3. CONSTRUCTION STAGING IN ACCORDANCE WITH THE LATEST EDITION OF THE CITY OF WINNIPEG "MANUAL OF TEMPORARY TRAFFIC CONTROL ON CITY STREETS".
4. MAINTAIN EXISTING DRAINAGE AND INSTALL PROPOSED DRAINAGE APPURTENANCES AS REQUIRED DURING THE APPROPRIATE STAGES AND AS DIRECTED BY THE CONTRACT ADMINISTRATOR.
5. CONSTRUCT TEMPORARY ASPHALT PAVEMENT AND RAMPS AS REQUIRED TO FACILITATE THE CONSTRUCTION STAGING. THE TEMPORARY ASPHALT PAVEMENT SHALL CONSIST OF 75 mm - TYPE 1A ASPHALTIC CONCRETE PAVEMENT, 75 mm BASE COURSE, 300 - 100 mm SUB-BASE AND GEOTEXTILE / GEOGRID.
6. LEFT TURN LANE WIDTH TO BE PARTIALLY EXCAVATED AND PERMANENT SUB-BASE / BASE STRUCTURE INSTALLED, IN ADDITION TO THE THROUGH LANES, WHILE MAINTAINING REQUIRED TRAFFIC (TO AVOID UNDERMINING OF PAVEMENT IN SUBSEQUENT STAGES).
7. SAWCUT EXISTING PAVEMENT FULL DEPTH PRIOR TO REMOVAL TO ENSURE INTEGRITY OF REMAINING PAVEMENT LEFT OPEN TO TRAFFIC.
8. LEFT TURN LANES TO BE MAINTAINED AT ALL TIMES UNLESS OTHERWISE NOTED.
9. RIGHT TURN LANE TO BE MAINTAINED WHERE POSSIBLE AND AS DIRECTED BY THE CONTRACT ADMINISTRATOR.

LEGEND

- PHASE 7 - TRAFFIC
- PHASE 7 - CONSTRUCTION
- PHASE 7 - ASPHALT MILL & OVERLAY

**CITY OF WINNIPEG
FERMOR AVENUE
RECONSTRUCTION**

2020 STAGING - PHASE 7

FIGURE ST-13

P:\2018\16419\00-20182020 Regional St Renew FERMOR09_CAD\07_Sheets\Staging\16419-Fermor-ST-13.dwg Last Saved: 2/27/2019 10:24 AM by kberard Plotted: 3/21/2019 10:51 AM by Kevin Berard