
		COMMISSIONING FORM INSTRUMENT TRANSMITTER (CONTROLLER)		Page 1 of 3
				Equipment Tag:
Project	Facility:		Project Name:	
	Area:		RFP No.	Tender No.

Project Contact	General Contractor:		Project Manager:	
	Consultant:		Contract Administrator:	
	City of Winnipeg		Consulting Project Manager:	


Instrument Data	Drawings:	P&ID:	Control Panel:	Loop Diagram:
	Instrument:	Room Installed:	Equipment No.	Output Signal: <input type="checkbox"/> 4 – 20 mA <input type="checkbox"/> 0 – 10V
		Manufacturer:	Catalog No.	Serial #:
		Power Supply: VAC / VDC	Loop Powered <input type="checkbox"/> Yes <input type="checkbox"/> No	Auxiliary Contacts Provided: <input type="checkbox"/> Yes <input type="checkbox"/> No

Visual Inspection / Cleaning	Instrument Lamacoid Installed: <input type="checkbox"/> Yes <input type="checkbox"/> No		Instrument Properly Mounted: <input type="checkbox"/> Yes <input type="checkbox"/> No	
	Power Cables Labelled at Both Ends: <input type="checkbox"/> Yes <input type="checkbox"/> No		Control Cables Labelled at Both Ends: <input type="checkbox"/> Yes <input type="checkbox"/> No	
	Cleanliness: <input type="checkbox"/> Good <input type="checkbox"/> Acceptable <input type="checkbox"/> Poor	Wiring Matches Loop Diagram: <input type="checkbox"/> Good <input type="checkbox"/> Acceptable <input type="checkbox"/> Poor		
	Fully Functioning Instrument: <input type="checkbox"/> Good <input type="checkbox"/> Acceptable <input type="checkbox"/> Poor	Fully Functioning Output Signal(s): <input type="checkbox"/> Good <input type="checkbox"/> Acceptable <input type="checkbox"/> Poor		
	Instrument Display Works Properly: <input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A		Equipment Cleaned: <input type="checkbox"/> Yes	Photographs Taken: <input type="checkbox"/> Yes
	Comments:			

Instrument Operational Testing	Test instrument for normal analog reading level along with alarm level condition.					
	Operational testing should be done as follows:					
	<ol style="list-style-type: none"> For flow detection, use a multimeter to simulate For gas detection, use a gas calibration kit to simulate signal for flow alarm level For level detection, use a physical level and/or simulated signal for level alarm level. For pressure detection, use a multimeter to simulate signal for pressure alarm level. For temperature detection, use a heat gun and/or multimeter for temperature alarm level. For vibration detection, use a multimeter to simulate signal for vibration alarm level. 					
	Analog Outputs Match Instrument Readings: <input type="checkbox"/> Yes <input type="checkbox"/> No		Display Reflects Instrument Readings (if applicable): <input type="checkbox"/> Yes <input type="checkbox"/> No			
	Alarm Condition Visually Appears on Display (if applicable) <input type="checkbox"/> Yes <input type="checkbox"/> No		Alarm Condition Annunciates from Instrument (if applicable) <input type="checkbox"/> Yes <input type="checkbox"/> No			
	Alarm Outputs Automatically Reset Once Alarm Levels Clear (if applicable): <input type="checkbox"/> Yes <input type="checkbox"/> No		Alarm Output Contacts Change State When Alarm Levels Reached (if applicable): <input type="checkbox"/> Yes <input type="checkbox"/> No			
	Operating Modes	Sensor	Mode Description	Alarm Output Contact State	Measured Analog Output Signal	Instrument Display (include units)
		Sensor 1	Instrument Normal Level Operation	<input type="checkbox"/> Opened <input type="checkbox"/> Closed <input type="checkbox"/> N/A	<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> N/A
			Instrument Alarm Level Operation	<input type="checkbox"/> Opened <input type="checkbox"/> Closed <input type="checkbox"/> N/A	<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> N/A
		Sensor 2 <input type="checkbox"/> N/A	Instrument Normal Level Operation	<input type="checkbox"/> Opened <input type="checkbox"/> Closed <input type="checkbox"/> N/A	<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> N/A
Instrument Alarm Level Operation	<input type="checkbox"/> Opened <input type="checkbox"/> Closed <input type="checkbox"/> N/A		<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> N/A		
Comments:						


		COMMISSIONING FORM INSTRUMENT TRANSMITTER (CONTROLLER)		Page 2 of 3
				Equipment Tag:
Project	Facility:		Project Name:	
	Area:		RFP No.	Tender No.

Instrument Output Control Signals	Verify Control Signals Between Instrument and Control Panel				Comments:		
	Test Preparation: Test physical signals rather than installing jumpers for signals						
	Field Wires Labelled at Both Ends: <input type="checkbox"/> Yes <input type="checkbox"/> No						
	Analog Output Signal 1	Signal Type (Flow, Gas Reading, Level, Pressure, Temperature, Vibration, etc.)	Transmitter Display (include units)	Measured Output Signal	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal
			<input type="checkbox"/> N/A	<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
	Analog Output Signal 2	Signal Type (Flow, Gas Reading, Level, Pressure, Temperature, Vibration, etc.)	Transmitter Display (include units)	Measured Output Signal	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal
		<input type="checkbox"/> N/A	<input type="checkbox"/> N/A	<input type="checkbox"/> mA <input type="checkbox"/> V	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
	Discrete Output 1	Signal Description	State	Description	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal
		<input type="checkbox"/> N/A	0		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
			1		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
	Discrete Output 2	Signal Description	State	Description	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal
		<input type="checkbox"/> N/A	0		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
			1		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A
	Discrete Output 3	Signal Description	State	Description	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal
<input type="checkbox"/> N/A		0		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
		1		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Discrete Output 4	Signal Description	State	Description	Output Received at PLC Card	Signal Appears on HMI Screen	SCADA Can See Signal	
	<input type="checkbox"/> N/A	0		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
		1		<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	<input type="checkbox"/> Yes <input type="checkbox"/> No <input type="checkbox"/> N/A	
Final Analysis	Returned to Service: <input type="checkbox"/> Yes <input type="checkbox"/> No			Comments:			
	Monitoring / Further Inspection Required: <input type="checkbox"/> Yes <input type="checkbox"/> No						
	Repair / Replacement Required: <input type="checkbox"/> Yes <input type="checkbox"/> No						

		COMMISSIONING FORM INSTRUMENT TRANSMITTER (CONTROLLER)		Page 3 of 3
				Equipment Tag:
Project	Facility:		Project Name:	
	Area:		RFP No.	Tender No.

	Company	Name	Signature	Date (yyyy/mm/dd)
General Contractor Representative				
City Representative				

Note: The General Contractor Representative is responsible for ensuring that the data is transcribed from the handwritten form correctly, and that the analysis results are correct.

	INSTRUMENTATION SWITCH CHECKLIST	Page 1 of 1
---	---	-------------

Project	
Facility:	Project Name:
Area :	Bid Opportunity:

Instrument		
Tag:	Description:	
Manufacturer:	Model:	Serial Number:

Inspection Checklist			
No.	Item to be Inspected	Comments	Pass (P/F)
1.	Instrument type and class per P&ID and specification		
2.	Instrument tag(s) installed and correct		
3.	Installation of sensor complete and correct		
4.	Block and drain valves		
5.	Pneumatic / hydraulic tubing leak tested		
6.	Heat tracing / insulation / instrument housing		
7.	Wiring correct		
8.	Drawings marked up as-built		
9.	HMI Graphic symbol and tag correct		

State Checklist						
State	State Desc	PLC Input	Local HMI	SCADA	Alarm	Pass (P/F)
0		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> On <input type="checkbox"/> Off <input type="checkbox"/> N/A	
1		<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/> On <input type="checkbox"/> Off	

Calibration					
Transition	Setpoint Trip Point (incl. units)	Actual Trip Point (incl. units)	Setpoint Time Delay	Actual Time Delay	Pass (P/F)
0 → 1					
1 → 0					

Comments:

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				

	INSTRUMENTATION TRANSMITTER LOOP CHECKLIST	Page 1 of 2
---	---	-------------

Project	
Facility:	Project Name:
Area :	Bid Opportunity:

Instrument (Sensor / Element)		
Tag:	Description:	
Manufacturer:	Model:	Serial Number:

Transmitter		
Tag:	Description:	
Manufacturer:	Model:	Serial Number:
Units:	Design Range: -	
Output	<input type="checkbox"/> 4-20 mA <input type="checkbox"/> Modbus <input type="checkbox"/> Other: <input type="checkbox"/> 0-10 V <input type="checkbox"/> Ethernet IP	

Inspection Checklist			
No.	Item to be Inspected	Comments	Pass (P/F)
1.	Instrument type and class per P&ID and specification		
2.	Instrument tag(s) installed and correct		
3.	Installation of sensor complete and correct		
4.	Block and drain valves		
5.	Pneumatic / hydraulic tubing leak tested		
6.	Heat tracing / insulation / instrument housing		
7.	Impulse lines pressure tested		
8.	Wiring correct		
9.	Drawings marked up as-built		
10.	HMI Graphic symbol, tag and units correct		



INSTRUMENTATION TRANSMITTER LOOP CHECKLIST

Page 2 of 2

Signal Validation					
Input Signal	Location	Design Value	Actual Value	Error (%)	Pass (P/F)
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	HMI				
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	HMI				
	Transmitter Display				
	Transmitter Output				
	Process Display				
	PLC				
	HMI				

Notes:

1. Attach factory calibration forms for all instruments where provided and/or specified.
2. Provide instrument parameters for each parameter changed from the factory default.

Comments:

	Company	Name	Signature	Date (yyyy/mm/dd)
Tested By				
Witnessed By				