Updated: November 2021 Page **1** of **2**

Residential Ventilation Installation Data CSA Standard CAN/CSA-F326

(See Clause 8.15)

Date:		Permit Number:	
Subject	Property Address:		
	ny Information		
Name:			
Address:			
City:		Postal Code:	
Phone Nu	ımber:	Email Address:	
1.0 Ven	tilation Characteristics		
1.1	Volume of habitable space including basement		m³ (A)
1.2	Required ventilation		
	Either: - Master bedroom		10 L/s
	- Other bedrooms,		
	Kitchen, dining room rms at 5 L/s	3	
	Family, recreation room -Basement – at 10 L/s and/or		L/s
	rooms at 5 L/s		L/s
		Total:	L/s (B)
	Or: Habitable space: (A) / 12		L/s (C)
	Note: Letters in brackets refer to values in	the right-hand column.	
1.3	Designed ventilation rate		L/s
1.4	Actual magaurament of total boung ventilation cana	Outdoor air supply	L/s (D)
	Actual measurement of total house ventilation capa	Exhaust	L/s (E)
	Method used for airflow measurement:		
2.0 Ven	tilation Check		
2.1	To comply with the Standard, Item (D) or (E) should be equal to or greater than the larger of Item (B) or (C).		
2.2	If the system includes a heat recovery ventilator, the lesser of item (D) or (E) shall be 90% or more of the greater of Item (D) or (E), or shall comply with the value recommended by the manufacturer		
2.3	Air supply and/or exhaust from all rooms		
2.4	Air exhaust from kitchen and bathrooms directly to outside operating		
2.5	Controls operating and adjustable for all modes of c	peration	
2.6	Noise and vibration within reasonable limits		
2.7	Supply air inlet(s) located to minimize possibility of	admitting contaminated air	





3.0 Pressure Check

	saule Check		
3.1	Depressurization		
	Classification of combustion system (if installed):		
	5 Pa (e.g. open fireplace, standard gas DHW)		
	Or Pa manufacturer's rated listing		
	If ventilation system is balanced, go to Clause 3.3		
	If not balanced, go to next section.		
3.2			
	Compliance with depressurization limit determined by (check one):		
	i) Design		
3.3			
0.0			
	Or ii) Test		
3.4	Make up air not required		
	Or required, properly sized and installed		
3.5 Pres 3.5.1	ressurization		
3.5.1	Allowable Excess of Outdoor Air Intake		
	(a) Inter or surface area of dwelling unitm² (F)		
	(b) Maximum allowable excess of outdoor air intake: (F) x 0.12		
	(c) Actual excess of outdoor air intake: (D) – (E)L/s (H)		
2.5.0	(d) System complies with allowable excess of outdoor air intake: (H) is not greater than (G)		
3.5.2	Pressure increase		
System does not pressurize house beyond 10 Pa			
	And/or beyond specified limit of vented combustion appliance		
	Compliance with pressurization limits determined by (check one):		
	i) Design		
	Or ii) Test		
3.6	Relief air not required		
	Or required, properly sized and installed		
Inetalle	tion Contractor Contification		
	tion Contractor Certification		
I hereby certify that this ventilation system was installed in accordance with CSA Standard CAN/CSA-F326,			
Residei	ntial Mechanical Ventilation Systems.		
Date:	Contractor Signature:		