

Waverley Underpass

Construction Update #8



Spring 2019

Issued Apr 23, 2019

Following on the success of construction in 2017 and 2018 we are looking forward to our final year of major construction for this project. The project is on schedule to be complete in Fall 2019.

Construction Work to date


Over the winter months the rail detour has been removed and trains are operating over the new bridge. The majority of the underpass excavation under the rail bridge has also been completed. Pump station and underpass drainage works have started and will continue into the Summer.

Upcoming works

Work on the project will continue through Summer 2019 and will include:

- Underpass excavation and land drainage;
- Wilkes intersection paving;
- Underpass roadworks and pathways;
- Reconstruction of westbound lanes on Taylor;
- and
- Taylor intersection works.

Traffic will remain operating on the detour road over the Spring and Summer 2019. Opening of the underpass to traffic is expected to occur in August 2019.



For additional information please contact Lea Hastie, Dillon Consulting Ltd, lhastie@dillon.ca, 204-453-2301 or visit:

www.winnipeg.ca/waverleyunderpass