

CP-H32A	Backup Server Room Communication Panel			
Comments	Jumper or Internal Cable	Conductor #	Cable	Cable Information
Plant Control Network Receive	Switch 1: 07-Rx	01	01	C-CP-H32A-C01 12-Strand 62.5/125 um Multi-mode TO CP-H30A
Plant Control Network Transmit	Switch 1: 07-Tx	02	02	
Remote I/O Network Receive	PP1: 15	03	03	
Remote I/O Network Transmit	PP1: 16	04	04	
Plant Monitoring Network Receive	Switch 2: 07-Rx	05	05	
Plant Monitoring Network Transmit	Switch 2: 07-Tx	06	06	
Spare		07	07	
Spare		08	08	
Spare		09	09	
Spare		10	10	
Spare		11	11	
Spare		12	12	
Plant Control Network Transmit	Switch 1: 08-Tx	13	01	C-CP-P31A-C01 12-Strand 62.5/125 um Multi-mode TO CP-P31A
Plant Control Network Receive	Switch 1: 08-Rx	14	02	
Remote I/O Network Transmit	PP1: 03	15	03	
Remote I/O Network Receive	PP1: 04	16	04	
Plant Monitoring Network Transmit	Switch 2: 08-Tx	17	05	
Plant Monitoring Network Receive	Switch 2: 08-Rx	18	06	
Spare		19	07	
Spare		20	08	
Spare		21	09	
Spare		22	10	
Spare		23	11	
Spare		24	12	

NOTES:   <p>Certificate of Authorization Earth Tech Canada Inc. No. 730 Expiry: April 30, 2006.</p>	B.M. ELEV.			 		ENGINEER'S SEAL  ORIGINAL SIGNED BY S.W. TORMEY 2006/03/29  CONSULTANT DRAWING NO. WH-A0516	<b>THE CITY OF WINNIPEG</b> <b>WATER AND WASTE DEPARTMENT</b> <b>ENGINEERING DIVISION</b>			
				DESIGNED BY	SWT		CHECKED BY	SWT	WATER TREATMENT PLANT PLANT UTILITIES MECHANICAL AND ELECTRICAL	CITY FILE NUMBER
				DRAWN BY	SWT		APPROVED BY	AHL		SHEET 16 OF 63
				SCALE: NTS			RELEASED FOR CONSTRUCTION BY: R. SOROKOWSKI			CITY DRAWING NUMBER
		0	ISSUED FOR TENDER	06/03/29	SWT					1-0601H-J-A0516-001-00B
	NO.	REVISIONS	DATE	BY	DATE	2006/03/29	DATE	2006/03/29		

Monday, April 03, 2006