



CONCRETE PILE SCHEDULE				
Pile Mark	Pile Diameter	Pile Length	Pile Reinf	Pile Capacity (ULS)
P1	406	9144	6-15M VERTICALS, 10M TIES 3 @ 150 O/C TOP, REMAINDER AT 1220 O/C	141 kN

T/O PILE ELEVATION SCHEDULE	
Elevation Mark	Cutoff Elevation
E1	99240

CONCRETE BEAM SCHEDULE							
MARK	BEAM SIZE		REINFORCING			ADDITIONAL REINFORCING	REF. SECTION
	WIDTH (mm)	DEPTH (mm)	TOP	BOTTOM	STIRRUPS	SKIN REINF.	
GB1	203	910	2-20M	2-20M	10M @ 400 O/C	10M @ 1/4-PTS EA. FACE	1/S401
GB2	203	610	2-20M	2-20M	10M @ 400 O/C	10M @ 1/4-PTS EA. FACE	2/S401

1 FOUNDATION AND GRADE BEAM LAYOUT
 S101 1 : 75
 PROJECT NORTH



APEGM
 Certificate of Authorization
 SWP Projects Ltd.
 No. 6036 Expiry: April 30, 2018