

ASSET_NUM	STREET	LOC_DESC	FLOW_TYPE	DIA	MATERIAL	SPG	REPAIR_TYP	TOTAL_LEN	START_LEN	REPAIR_LEN	EST_COST	COMMENTS
S-MA20016813	BALMORAL ST	MH AT SARGENT AV(SPL) TO 1ST MH S OF SARGENT AV	CS	375	*UNKNOWN	4	EXTERNAL PT REPAIR		72.1	2	\$17,000.00	
S-MA20017857	BANNING ST.	3RD MH N.OF WELLINGTON AV. TO 2ND MH N.OF WELLINGTON AV.	CS	300	*UNKNOWN	5	EXTERNAL PT REPAIR		73.4	1.4	\$15,000.00	HVV, BVV, DR
S-MA20017857	BANNING ST.	3RD MH N.OF WELLINGTON AV. TO 2ND MH N.OF WELLINGTON AV.	CS	300	*UNKNOWN	5	EXTERNAL PT REPAIR		0	1.4	\$15,000.00	H, B
S-MA20017346	BURNELL ST.	MH AT SARGENT AV TO 1ST MH N.OF SARGENT AV	CS	450	*UNKNOWN	5	EXTERNAL PT REPAIR		0	5	\$26,500.00	HSV, B, JOL, FM
S-MA20017346	BURNELL ST.	MH AT SARGENT AV TO 1ST MH N.OF SARGENT AV	CS	450	*UNKNOWN	5	EXTERNAL PT REPAIR		49.1	3.4	\$25,000.00	B, FM
S-MA40006942	CANTERBURY PL	1ST MH W OF HENDERSON HWY TO MH AT HENDERSON HWY	CS	250	CONCRETE	3	INSTALL MANHOLE		129.2	131.2		Wastewater services requested that we replace the tee (TE-40002205) with a manhole
S-MA20012090	CATHARINE AVE	1ST MH E OF BLAKE ST-MH @ BLAKE ST	CS	300	*UNKNOWN	5	EXTERNAL PT REPAIR	77.02	0	1.4	\$16,000.00	B, HSV, SAP
S-MA20012780	CLIFTON ST. N.	3RD MH S.OF NOTRE DAME AV. TO 2ND MH S.OF NOTRE DAME AV.	CS	450	*UNKNOWN	4	EXTERNAL PT REPAIR		42	2.5	\$18,500.00	HVV from 3 to 5 o'clock, SAM from 2 to 10 o'clock, FM from 7 to 5 o'clock. Damage contained throughout last two pipe lengths. Proximity to gas main
S-MA50014542	FITZPATRICK RD	1ST MH N OF WORTHINGTON AV -MH AT WORTHINGTON AV	WWS	250	CONCRETE	2			0	101.931	\$157,600.00	freezing issues. Pipe needs insulation because the sewer is too shallow.
S-MA20019657	HILLOCK AV	1ST MH W OF MCPHILLIPS TO MH AT MCPHILLIPS (WPL)	CS	375	*UNKNOWN	4	EXTERNAL PT REPAIR	68.91	53	3.5	\$14,600.00	FL/B/D<10% - IMAGES AVAILABLE. Close proximity to feeder main
S-MA60019903	LINACRE RD (N LEG)	1ST MH W OF VASSAR RD TO MH AT CORNELL DR	WWS	250	CONCRETE	3	FULL SEGMENT RENEWAL		0	75.036	\$123,800.00	Upsize to 250mm. Renewal of S-MA60019517 and S-MA60019903 required to resolve flow issues at Vassar and Linacre. See email from Akrishka on Sept 21, 2022.
S-MA60019517	LINACRE RD N LEG	MH AT VASSAR RD TO 1ST MH W OF VASSAR RD	WWS	200	CONCRETE	3	FULL SEGMENT RENEWAL		0	50.117	\$94,850.00	Upsize to 250mm. Renewal of S-MA60019517 and S-MA60019903 required to resolve flow issues at Vassar and Linacre. See email from Akrishka on Sept 21, 2022.
S-MA20000148	MEADOWLARK PL	1ST MH N.OF BOOTH DR. TO MH AT BOOTH DR.	LDS	450	CONCRETE	4	EXTERNAL PT REPAIR		36.9	2.4	\$17,500.00	HSV, BSV, DR
S-MA00012086	MINNIGAFFE ST	2ND MH S CHURCH AVE TO MH AT MOUNTAIN AVE	CS	375	CLAY	4	EXTERNAL PT REPAIR	103.12	51.7	2.3	\$23,500.00	FL, CL, D 5% 2 service reconnects
S-MA50004764	PROVENCHER BV	1ST MH W. OF RUE DES MEURONS TO MH AT RUE ST.JEAN BAPTISTE	CS	375	CLAY	5	EXTERNAL PT REPAIR		105	0.9	\$15,500.00	MISSING PIPE DUE TO CROSSBORE SEWER SERVICE.
S-MA70029542	PROVENCHER BV,	MH AT RUE AULNEAU TO MH AT RUE ST. JOSEPH	CS	450	CLAY	5	FULL SEGMENT RENEWAL		47.1	70.9	\$156,800.00	URGENT REPAIR - X, HVV, B, DR 5-20%, FM, FL, CM, CL, CC, RPLX2 REPLACEMENT COULD BE BROKEN DOWN TO SEPERATE EPR'S IF DEEMED NECESSARY 0.0m-47.1m (47.1m) Good Pipe 47.1m-67.9m (20.8m) Bad Pipe 67.9m-70.9m (3.0m) Good Pipe - 68.2m-69.8m CIPP Lined
S-MA50004727	PROVENCHER BV.	MH AT RUE JOSEPH TO 1ST MH W.OF RUE JOSEPH	CS	450	CLAY	4	FULL SEGMENT RENEWAL		52.4	44.3	\$110,000.00	B, DR 5-20%, FM, HEAVY ROOTS
S-MA20012034	QUELCH ST.	1ST MH N.OF LOGAN AV(E.OF CL) TO MH AT LOGAN AV.	CS	300	CLAY	4	EXTERNAL PT REPAIR		82.7	1.3	\$22,000.00	SMW
S-MA20000151	SETTER ST.	1ST MH N.OF CARON TO MH AT CARON AV	LDS	375	CONCRETE	5	EXTERNAL PT REPAIR		30.7	1.4	\$15,000.00	SMW, FM, FL, FC, JSL
S-MA70113962	ST MATTHEWS AV	MH AT ASHBURN ST(W.PL) TO MH AT ASHBURN ST(CL)	CS	750	CONCRETE	5	FULL SEGMENT RENEWAL		0	6.138	\$53,400.00	
S-MA70009252	YARWOOD AV	MH AT SHERBURN ST TO PLUG	LDS	300	CONCRETE	5	EXTERNAL PT REPAIR		38.583	2	\$15,000.00	MISSING PIPE WITH VOIDING SEEN IN MANHOLE INSPECTION FOR S-MH20015862. NO CCTV INSPECTION FOR S-MA70009252 COMPLETED. VOIDING IS APPROX. 0.52M FROM MANHOLE WALL. EXTENT COULD BE GREATER.
											\$952,550.00	