LCP-P33 DAF Basin 3 VFD Control Panel

Comments	Jumper or Internal Cable	Switch 1	Conductor #	Cable	Cable Information
Floculator FLC-P301A	RJ-45 To Floculator FLC-P301A	01			
Floculator FLC-P302A	RJ-45 To Floculator FLC-P302A	02			
Floculator FLC-P303A	RJ-45 To Floculator FLC-P303A	03			
Floculator FLC-P304A	RJ-45 To Floculator FLC-P304A	04			
Floculator FLC-P305A	RJ-45 To Floculator FLC-P305A	05			
Floculator FLC-P306A	RJ-45 To Floculator FLC-P306A	06			
Skimmer DF-P300A	RJ-45 To Skimmer DF-P300A	07			
		08	RJ-45	C-LCP-P33-C01	4-Pair #24 AWG - Cat 5E TO CP-P31

NOTES:

1. Panel Supplied by the City.

APEGM
Certificate of Authorization
Earth Tech Canada Inc.
No. 730 Expiry: April 30, 2006.

B.M.
ELEV.

NO.	REVISIONS	DATE	BY
0	ISSUED FOR TENDER	06/03/29	SWT

CH2MHILL
Frederickson Cooper ARCHITECTS
EarthTech A Tyco International Ltd. Company

DESIGNED BY	SWT	CHECKED BY	SWT
DRAWN BY	SWT	APPROVED BY	AHL
SCALE:	NTS	RELEASED FOR CONSTRUCTION BY:	R. SOROKOWSKI
DATE	2006/03/29	DATE	2006/03/29

ENGINEER'S SEAL

ORIGINAL SIGNED BY
S.W. TORMEY
2006/03/29

CONSULTANT DRAWING NO.
WH-A0550

THE CITY OF WINNIPEG
WATER AND WASTE DEPARTMENT
ENGINEERING DIVISION

WATER TREATMENT PLANT
PLANT UTILITIES
MECHANICAL AND ELECTRICAL

CITY FILE NUMBER

SHEET 50 OF 63

AUTOMATION / I AND C
PLANT COMMUNICATION CABLE
TERMINATION DIAGRAMS

CITY DRAWING NUMBER
1-0601H-J-A0550-001-00B

Monday, April 03, 2006